# Annual Compliance Report

Bridgeport Facility · FY2026

Prepared for the Facilities Committee

Sections 1-3 were authored digitally. The inspection certificates in Section 4 arrived as paper and were scanned — they carry no text layer.

# 1. Scope

This report covers the Bridgeport facility for fiscal year 2026, including mechanical, electrical, and life-safety systems. Findings are grouped by system and cross-referenced to the certificates reproduced in Section 4.

All measurements were taken during scheduled downtime windows and verified against the prior year's baseline. No unplanned outages occurred.

## 2. Summary of findings

Twelve systems were inspected; ten passed without remark. The boiler feedwater pump showed a minor seal weep, corrected during the visit. The east elevator governor is due for recertification in Q3.

No finding rose to the level of a reportable deficiency. The facility remains in good standing with all applicable local ordinances.

## 3. Method

Each system was inspected visually, then load-tested where a test could be performed without service interruption. Instrument calibration records are held by the inspector and are available on request.

Section 4 reproduces the signed certificates exactly as received.

# BRIDGEPORT FACILITY SERVICES

INSPECTION CERTIFICATE

## Boiler and pressure vessel

Certificate no. BP-2026-0117

| | |
|---|---|
| **System:** | Low-pressure steam boiler, unit B2 |
| **Inspected:** | 14 March 2026 |
| **Result:** | PASS — seal weep corrected on site |
| **Next due:** | 14 March 2027 |

Feedwater pump seal replaced during the inspection window.

Pressure test held at 15 psi for 30 minutes with no loss.

Signed: M. Okafor, Certified Inspector #4471

# BRIDGEPORT FACILITY SERVICES

INSPECTION CERTIFICATE

## Elevator governor and brake

Certificate no. EL-2026-0233

| | |
|---|---|
| **System:** | Passenger elevator, east core |
| **Inspected:** | 16 March 2026 |
| **Result:** | PASS — recertification due Q3 |
| **Next due:** | 30 September 2026 |

Governor tripped within tolerance at 121% of rated speed.

Brake pads measured 4.1 mm, above the 3.0 mm minimum.

Signed: M. Okafor, Certified Inspector #4471

# BRIDGEPORT FACILITY SERVICES

INSPECTION CERTIFICATE

## Fire alarm and suppression

Certificate no. FA-2026-0089

| | |
|---|---|
| **System:** | Addressable panel, floors 1-6 |
| **Inspected:** | 17 March 2026 |
| **Result:** | PASS |
| **Next due:** | 17 March 2027 |

All 214 devices reported; two dirty detectors cleaned and retested.

Sprinkler flow switch verified at the riser.

Signed: M. Okafor, Certified Inspector #4471

## Appendix A — Notes

The blank page preceding this appendix is a scanner artifact: it carries no text and no substantial image, so OCR would return nothing for it.

The fold-out site plan that follows is 90 × 60 inches. Pages that large are flagged as oversized because naive rasterization can exhaust memory.

# SITE PLAN — BRIDGEPORT FACILITY

Sheet A-101 · 1:200 · fold-out

Drawing omitted from this sample — the page size is the point.